



**TO: Auburn Residents**  
**FROM: Public Services**  
**RE: Public Services Weekly Report**  
**DATE: Week Ending September 30, 2016**

### **Public Services**

- Townsend Book Road, Scheduled to be completed by 9/30/2016, Surface pavement completed. Driveways and project cleanup next week.
- Pettengill Park, Miscellaneous items remain.
- Highland Avenue, Scheduled to be completed by 9/30/2016, Surface pavement scheduled in two weeks.
- South Main Street, Scheduled to be completed by 10/28/2016, Box cut in progress, Fine grade and paving next week.
- 2017 Hampshire St Reconstruction, Scheduled to be completed in 2017, 80% plans being developed.
- Ash Landfill forced sewer main, Scheduled to be completed in 2016, Project in design phase
- Crack Seal Contract, Scheduled to be completed in October 2016, Project has been awarded to Sealcoat, Inc.
- Park Avenue, Scheduled to begin week of 8/29/2016, Completion date spring/summer 2017. MDOT project.
- Crews assisted Recreation in moving items around in preparation for a small renovation
- Crews continue to work litter patrol around the City as well on Washington St. prior to mowing
- Crews were even busier in last minute preparations for the T.D. Tree Grant planting.
- Crews were busy in preparation for the Dempsey Challenge, street sweeping, trash patrol, minor patching on the route(s), Graffiti removal
- Fall grading has begun in preparation for winter.
- Tree work has been done on Granite St, Meadow Lane, Dell Court, Cleveland Av.
- Basin cleaning and inspection continues on 13, 21, 10 and 11's runs
- Crews installed chips at the playgrounds as well as hauling some for the Community Garden.
- District inspections continue prior to winter to review any issues foreseen prior to plowing, objects in the R.O.W., lifted basin and or water gates, curb issues, old mail boxes, broken pavement etc.