

City of Auburn, Maine

Public Services



TO: Auburn Residents
FROM: Public Services
RE: Public Services Weekly Report
DATE: Week Ending July 24, 2015

Public Services

- S. Main Street Reconstruction – The box cut has begun and will be completed next week. Paving will occur during the week of August 3rd. The project is scheduled to be complete in the beginning of September.
- Riverside Drive Reconstruction – The box cut has begun and will go through next week. The Project is scheduled to be complete in September.
- Park Avenue Reconstruction – CMP has begun to relocate the poles and the contractor will be on site when they are all moved. The desire is to complete any remaining work before school begins.
- 2015 MPI Project- Broad Street Mill & Overlay. AWSO has completed their water and sewer main work. Milling scheduled to begin August 10th.
- 2014 MPI Project- Lake Street (Park Ave to the CUL). Project nearly complete. Punch list remaining.
- 2015 Reclamation Project- Valview Dr, Summer St. (Park Ave to Mount Auburn Ave) Project awarded to Gendron and Gendron. Anticipated start date mid July.
- 2015 Reconstruction Project- Davis Ave, Seventh St and Tyler St. Surface pavement being placed on Tyler Street this week. Drainage structures completed on Davis Ave. Drainage structures being installed on Seventh Street.
- Perkins Ridge Road Culvert Replacement- bearing capacity ratios and scour depth have been given to the footing designer.
- Stormwater Management- DEP audit was held on 5/6/2015, waiting for feedback within 45 days.
- The stormwater stenciling event with the Girl Scouts went very well this past Sunday, I felt the girls learned valuable information about storm water runoffs and had fun stenciling the catch basins.
- 2015 Demolition Project- hazardous material removal nearly complete. Low bidder for demo contract: Almighty Waste. Work has started with 181 Manley Road. All 5 buildings should be removed within next two weeks.

PS Weekly Report
Week Ending July 24, 2015

- Crews were busy mowing Jordan School Rd, Cemetery, Fletcher Rd Cemetery, New Auburn Area, Main St. Area, Main St. Area, Mall Area, Veterans Bridge Area, Joline Dr., Center St., Lake Auburn Boat Launch, Lake Shore Dr., Lake Grove Park
- Crews were busy around town working on roadside mowing
- Bill Grealish - Working on a drainage project out behind Pettengill Park garage to stop the water from entering the building. Roadside mowing is in progress, worked on 11 & 3's run.
- John Wing - A priority shift was order this week. I have assigned all my men to the repair of the lake grove park (snack shack - restrooms) building. We are in the process of re roofing and repairing the masonry issues along with getting the plumbing operational so the restrooms can be used. The men David Lane, Tony Castonguay, DJ Sjostrom, Brock Bosworth and Michael Reed are doing quality work on this structure. I'm very proud of this team and their work ethic, skill, and attitude to create substantial savings for the city.