## Lewiston Auburn Water Pollution Control Authority Composting Facility End Use Plan

The facility will be closed in a manner that minimizes the need for further maintenance; and so that the facility will not pollute any waters of the state, contaminate the ambient air, constitute a hazard to health or welfare, or create a nuisance. All compost, wastes, secondary materials, leachate, residue, including compost screenings, will be removed from the facility. All site soils will be stabilized in accordance with Maine erosion and sediment control best management practices. The facility structures and equipment will be cleaned. Additionally, the below will continue to be specifically done:

- Lock all doors
- Post emergency contact phone numbers on office door
- Remove all trash
- Remove all tools and mobile equipment
- Shut off water and drain lines
- Shut off all electrical circuits with the exception of essential circuits for interior and exterior lighting
- Pump out septic tank
- Pump out holding tank
- Maintain water tanks for fire fighting
- Facility inspections a minimum 1 time per week
- Close and lock access gate
- Plow to ensure fire department access
- Mow grounds
- Remove all paints, solvents, fuels
- Shut off and lock out propane tanks
- Comply with all ME DEP requirements such as groundwater monitoring, leachate pumping, biofilter mowing, biofilter inspections
- Comply with all State and Local ordinances